(4)

ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು B.B.UMESH, M/S SMLP Asphalts ಗುತ್ತಿಗೆದಾರರು ನಿರ್ವಹಿಸಿ ಪೂರೈಸಿದ್ದು, ಕಾಮಗಾರಿಯ First & Final. ಬಿಲ್ಲಿನ ಅಳತೆಗಳನ್ನು ಅಳತೆ ಪುಸ್ತಕ ಸಂಖ್ಯೆ 4934 ಪುಟ ಸಂಖ್ಯೆ:493311 ರಿಂದ 493322 ರಲ್ಲಿ ದಾಖಲಿಸಿ ಸಹಾಯಕ ಅಭಿಯಂತರರು, ವಾರ್ಡ್ 04 ಮತ್ತು ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು, ಯಲಹಂಕ ಉಪವಿಭಾಗ / ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ ರವರು ಪಾವತಿಗಾಗಿ ಶಿಫಾರಸ್ಸು ಮಾಡಿರುತ್ತಾರೆ. ಇಗನಿತಿ ಕಾ.ನಿ.ಪ. ಸಕ್ಷಮಾಧಿಕಾರಿಗೆ.

ಕೆ.ಎಫ್.ಸಿ ಕಾಯ್ದೆ ಪ್ರಕಾರ ಲೆಕ್ಕ ಪರಿಶೋಧನೆ ಮಾಡಿದ್ದು, ಬಿಲ್ಲಿನ ಒಟ್ಟು ಮೊತ್ತ ರೂ.20549000:-ಗಳಿದ್ದು, ಇದರಲ್ಲಿ ಶಾಸನ ಬದ್ದ ಕಟಾವಣೆ ಮೊತ್ತ ರೂ:1102960:-ಗಳನ್ನು ಕಟಾಯಿಸಿ ಉಳಿಕೆ ನಿವ್ವಳ ಮೊತ್ತ ರೂ.19446040:-ಗಳನ್ನು ಗುತ್ತಿಗೆದಾರರಿಗೆ ಪಾವತಿಸಲು ಬಿಲ್ಲಿನ ವಿವರಗಳನ್ನು IFMS ತಂತ್ರಾಂಶದಲ್ಲಿ ದಾಖಲಿಸಿ ಕೇಂದ್ರ ಕಛೇರಿಗೆ ಸಲ್ಲಿಸಲು ಆದೇಶಕ್ಕಾಗಿ ಮಂಡಿಸಿದ್ದೆ

(5) ಸಹಾಯಕ ಅಭಿಯಂತರರು 004-01-00002 1st & Final ಬಿಲ್ ರೂ. 20549000-00 ರಲ್ಲಿ ರೂ. 1102960-00 ಶಾಸನಬದ್ಧ ಕಡಿತಕ್ಕೆ ಮತ್ತು ಉಳಿಕೆ ರೂ. 19446040-00 ಗುತ್ತಿಗೆದಾರರಿಗೆ ಪಾವತಿಸಿ ಅಧಿಕಾರದಲ್ಲಿ ಬಿಲ್ಲು ಸಲ್ಲಿಸಲು ಕಚ್ಚಿ ಸಹಿ ಸಲ್ಲಿಸಿದೆ. ಕಿರಿಯ ಅಭಿಯಂತರರು 12/09/23

(6) ಕಾ.ನಿ.ಪ

15/09/2023

ಕಡತವನ್ನು ಪರಿಶೀಲಿಸಿ ಸಹಿ ಮಾಡಿರುವ ಅಧಿಕಾರಿಗಳ ಹೆಸರಿನಲ್ಲಿ ಮುದ್ರೆ ಹಾಕಿಸಿ ಅಂಚೆ ಮೂಲಕ ಕಳುಹಿಸಿಕೊಡಲಾಗಿದೆ

15/09/2023

EXTENSION OF TIME PROPOSAL

1	Name of work	Extenstion and additional works to parking lot at 16th A' main and 16th B cross road in ward no:04
2	Amount of work portion	
3	Estimated Cost	200.00
4	Name of Contractor	B B Umesh SMLP Asphalt
5	Agreement no	48/2H-01-2022
6	No and date under which work order issued	BBMP/EE/YNK.D/EPMT-5/W.O/83/21-22 Dt:25-01-2022
7	Time limit rriginally fixed for completion	180 days
8	Date of application by the contractor for granting	25/07/2022
9	Date of receipt of application in the Sub Division office	25/07/2022
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	30/07/2022
12	Work carried out during 1st extension	
13	Work carries out during 2nd extension	—
14	Time now applied for	5 days

15	Date of recommanding time 2nd extension	—
16	Weather the original application of the contractor is enclosed	ಹೌದು
17	Balance of remaining work	—
18	Probable time required for completion of remaining work	—
19	Cost work charged establishment charged on the work after the expairy original period	—
20	Weather notice as per clause of contract has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	—
21	Remarks of the EE and the daily rate of penalty proposed	ಹೆಚ್ಚುವರಿಯ ಕೆಲಸವು ಸುಂಬಿರುವ 05 ದಿನಗಳಿಗೆ ಮಂಡಿ ಅವಧಿಗೆ EOT ಶಿಫಾರಸ್ಸಿದೆ

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಜಲಮಂಡಳಿ, ಬೆಂಗಳೂರು-106

Executive Engineer
Yelahanka Division, Bangalore-64